



STREETSCAPE PROJECT UPDATE

A few notables for this week:

- Safety is the priority during the construction. When driving, be sure to pay close attention to the flagger's directions. When walking, be sure to avoid the construction areas, which are noticed by tape, cones and/or barrels.
- Please continue to be aware of increased traffic in the area of Bridge and Elizabeth Streets between 7:45 - 8:30a, and again between 2:45 - 3:30p due to Kent Center School drop-off times. Follow flagger instructions and be aware of changing traffic patterns.

September 5th - 16th

Two Week Look Ahead

- **Bridge Street | North Side:**
 - Finish Team will begin pouring concrete midweek.
- **North Main Street | East Side:**
 - Finish Team should finish pouring concrete to Webster Bank by later this week.
- **North Main Street | Fife n' Drum:**
 - Demo Team will tentatively begin demo next Monday, Sept 12.

What's Been Done

- **Bridge Street | South Side:**
 - Work has been completed.
- **North Main Street | East Side:**
 - Demo Team is finished and Finish Team has installed curbing.
- **North Main Street | West Side**
 - Tree removal completed of two trees/shrub at St. Andrews; one tree at Chestnut Woodworking.

Additional Information

- Schedule information shared is always subject to change due to weather, etc.
- On any tree removals that had to take place, Bruce Bennett, Town Tree Warden, is working with property owners on replacement of the trees.

Join the Town of Kent Newsletter listserv

You can also join the Town of Kent's Newsletter listserv via text by simply texting
"KENT" to 42828.

visit our website: www.townofkentct.org

Town of Kent | PO Box 678, Kent, CT 06757

[Unsubscribe firstselectman@townofkentct.org](mailto:firstselectman@townofkentct.org)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by firstselectman@townofkentct.org powered by



Try email marketing for free today!